MARYMOUNT ROAD

ROAD

14 13 12

109' 201' 89' 146.65' 145.35' 110.33' 70' 20' U/E 205.35' 31.24' 109.19'

COUNTRY HILLS COURT

94.88' 37.34' 62.83' 70' 101.50' 60'

10 11

HILLS 125.28' COUNTRY

M.H."D" 1+34 140'-8" Clay Pipe 0+46 132' 0+47.5 M.H."B"

100.72'

8 9

1"=30'

10 M.H."D" 11 132' 140'-8" Clay Pipe M.H."B" M.H."E" 59.40'

100.72'

ROAD 84.77' 37.16' 52.43'

8 9

25.42' 98.38' 8' Riser 0+50

70' 61.33' 70' 20' U/E 185.93'

1

COUNTRY HILLS TERRACE

40.61' 14.45' 62.83' 70' 88.13' 276'-8" Clay Pipe

5

8' Riser 2+16.5

COUNTRY HILLS 100' 72' 88.07'

7

141.60' M.H."G" 100'-8" Clay Pipe 0+48 4° VCP 0+09 M.H."F"

6

FAIRDALE RD

486

AS BUILT PLANS
PROJECT NO. 77-614
EARTH EXCAVATION
COMP. DATE_____

PLAN

UPDATED
TOPO
STATIONS
ALIGNMENT CHECKED
TIE OF MAP CHECKED

NOTE BOOK
No.

PROFILE

UPDATED
TOPO
GRADES CHECKED
PLAN CHECKED
STRUCTURE NOTATIONS CHECKED

NOTE BOOK
No.

BY DATE

1285 1280 1275 1270 1265

M.H."D" M.H."B" M.H."E" M.H."F" M.H."G"

140'-8" Clay Pipe @0.40%

276'-8" Clay Pipe @ 0.74 %

100'-8" Clay Pipe @ 1.00%

E 1262.96 E 1262.40 E 1265.66 E Out 1267.70 E In 1267.90 E 1268.90

PLATE 1 PLAN - PROFILE REPRESENTING
EARTH EXCAVATION